

COMPTON COMMUNITY COLLEGE DISTRICT LITTLE THEATER PROJECT SCHEDULE

ID	Task Name	Duration	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
1	Bid Opening	1 day	Wed 3/9/16	Wed 3/9/16										
2	Post Bid Interviews	1 day	Thu 3/10/16	Thu 3/10/16										
3	Board Recommendation	1 day	Thu 3/10/16	Thu 3/10/16										
4	Board Approval	1 day	Tue 3/22/16	Tue 3/22/16										
5	Execute Contract	10 days	Wed 3/23/16	Tue 4/5/16										
6	Contractor Mobilize	5 days	Wed 4/6/16	Tue 4/12/16										
7	Submittals	15 days	Wed 4/6/16	Tue 4/26/16										
8	Demolition Interior	9 days	Wed 4/6/16	Mon 4/18/16										
9	Environmental Contractor	6 days	Tue 4/19/16	Tue 4/26/16										
10	District Review	3 days	Tue 4/19/16	Thu 4/21/16										
11	Demolition Exterior	15 days	Wed 4/13/16	Tue 5/3/16										
12	Rough MEPs	25 days	Wed 4/27/16	Tue 5/31/16										
13	HVAC Manufacturing	85 days	Wed 4/27/16	Tue 8/23/16										
14	HVAC Delivery	5 days	Wed 8/24/16	Tue 8/30/16										
15	HVAC Equip. Install	5 days	Wed 8/31/16	Tue 9/6/16										
16	New Addition Construction	75 days	Wed 5/4/16	Tue 8/16/16										
17	Interior Finishes	65 days	Wed 6/1/16	Tue 8/30/16										
18	Air Balancing	5 days	Wed 9/7/16	Tue 9/13/16										
19	Clean Up, Warranties	5 days	Wed 9/14/16	Tue 9/20/16										
20	Close Out & Testing Systems	15 days	Wed 9/21/16	Tue 10/11/16										